Northside SF220

Site Environmental Management Plan (SEMP) Appendix, Construction Program



Buller Ski Lifts

L			18/0	03/24																	
MtBulle	•	Project Start:			10.14	- 24	25.14	or 24		1 4		08.4-	24	45	Amr 24		22.4	or 04		20.4	~ 24
		Display Week:	1		18-Mar		25-M			01-Apr-24		08-Apr-			Apr-24		22-A			29-Ap	
	ASSIGNED			-	18 19 20	21 22 23 24	4 25 26 27	7 28 29 3	30 31 1	2 3 4	5 6 7	8 9 10	11 12 13 :	14 15 16	17 18 19	20 21	22 23 2	4 25 26	27 28 2	9301	2
ASK	то	PROGRESS	START	END		1 F 5 5			5 5 M	I W I	FSS	MIIW	1 6 5	SMI	WIF	5 5			SSN		
ite Preperation and Se	t Out Works																				
Site Preperation	Mountain Operations	0%	18/03/24	19/03/24																	
Site Set Out and Service Location	Buller Properties	0%	19/03/24	20/03/24																	
Foundation Excavations	Mountain Operations	0%	20/03/24	22/03/24																	
oncrete Foundation ar	nd Trenching Works																				
Formwork and Concrete Pour	Buller Properties	0%	25/03/24	28/03/24																	
Trenching and Services	Mountain Operations	0%	2/04/24	5/04/24																	
Sod Replacement	Mountain Operations	0%	4/04/24	5/04/24																	
te Rehabilitation																					
Site Tidy and Equipment Removal	Mountain Operations	0%	8/04/24	10/04/24																	
Site Rehabilitation and Revegetation	Mountain Operations	0%	9/04/24	12/04/24																	
ll Weather Snowmaki	ng Unit Installation																				
Placement of All- weather Snowmaking Unit	Mountain Operations	0%	22/04/24	23/04/24		This	for t	he so	le pur	pose o	of enal		able								
Commissioning of All- weather Snowmaking Unit	Mountain Operations	0%	23/04/24	26/04/24			p <mark>art</mark> of	f a pla	unning		ess un	der the									
Final Site Tidy	Mountain Operations	0%	26/04/24	26/04/24			he doc	umen	t mus		oe useo	t 1987 I for ai any									
Comence Winter Operations	Mountain Operations	0%	29/04/24	3/05/24			pur			right	- Cael										