SITE ENVIRONMENTAL MANAGEMENT PLAN (SEMP)

ADVERTISED PLAN

Diana Lodge Falls Creek

Prepared by Biosis Pty Ltd

A Site Environmental Management Plan (SEMP) is a document detailing the potential environmental impacts of a proposed use and/or development and the ways that these impacts may be reduced by management strategies and practices. The provision of a SEMP is triggered under Schedule 1 of the Comprehensive Development Zone contained within the Alpine Resorts Planning Scheme.

OBJECTIVES OF A SEMP

The objectives of a SEMP are to address environmental, planning scheme and rehabilitation requirements and ensure that applicants are accountable for preventing or mitigating any environmental impacts.

THE PROCESS

A SEMP must be endorsed by the responsible authority (the Minister for Planning) prior to the commencement of any buildings or works. Endorsement may include approval by the relevant Resort Management Board (Alpine Resorts Victoria- Falls Creek (ARV-FC)) and the Department of Energy, Environment and Climate Action (DEECA).

SUBMISSION

Ensure that you submit the following as part of your SEMP package:

Part A - SEMP Cover Form, including supporting attachments such as photographs and reports, if required - SEE ATTACHED

Part B - Site Construction Management Plan, including a detailed drawing identifying environmental measures referenced in the SEMP Cover Form and documentation addressing the performance standards – SEE MAP ATTACHED

Part C - Site Rehabilitation Plan detailing site rehabilitation and site monitoring requirements – See Part C

Attachment 1 – Architectural Designs prepared by Send it Architecture (2024)

Attachment 2 - Falls Creek Alpine Resort Work Practice - Works in Hawkweed Sites (FCRM 2021)

Please note:

The planning scheme may require additional information to be attadined to field to field describenthe bitenande workstable such as:

Geotechnical Risk Assessment (C3 Construction Group Pty Ltd 2024 consideration and review as

Bushfire Management Plan (Crowther & Sadler Pty Ltd 2024) Planning and Environment Act 1987.

Fauna and Flora Report (Biosis 2024)

Special requirements apply to buildings and works carried out in Hawkweed areas within the halls Creek Alpine Resort

for the sole purpose of enabling

part of a planning process under the

The document must not be used for any purpose which may breach any

A copy of the endorsed SEMP must be kept on site at all times during the construction period.

Failure to comply with a SEMP can result in enforcement action.

Document control

Version **FINAL** Internal reviewer CE

Date issued 04 September 2024 RECEIVED

Department of Environment, Land, Water and Planning

26 November 2024

Diana Lodge Falls Creek, September 2024

1

PART A

SITE ENVIRONMENTAL MANAGEMENT PLAN:

Diana Lodge Falls Creek

Site Location

The Site for development is Diana Alpine Lodge located at 6 Falls Creek Road, Falls Creek, approximately 600 metres west-south-west of the Police Station and approximately 17.5 kilometres south-east of Mount Beauty. Diana Alpine Lodge occurs along the north-western margin of Falls Creek Village. It is downslope of Falls Creek Road which runs along the southern and eastern boundary of the site. It is bound by an access track on the northern boundary and the Falls Creek Country Club beyond. An existing building named 'The Hub' abuts the site on the western boundary.

The site encompasses approximately 0.16 hectares of privately leased Crown land. It is currently zoned Comprehensive Development Zone - Schedule 1 (CDZ1). The overlays which apply to the study area include a Bushfire Management Overlay - Schedule 1 (BMO1), Design and Development Overlay – Schedule 2 (DDO2) and the Erosion Management Overlay – Schedule 1 (EMO1).

The site is located near identified Mountain Pygmy-possum *Burramys parvus* habitat protected under the Environmental Significance Overlay – Schedule 2 (ESO2).

Project Description

The Canzoneri Family inter This concertake working and working the vegetation removal for the purpose of redeveloping Diana Alpihesphage: pose of enabling

The existing building on associated infrastructure. The proposed redevelopment into apartments and associated infrastructure. The proposed redevelopment into apartments and lodge and the construction of the existing of the proposed redevelopment into apartments and a longer and the construction of the existing of the construction of the existing lodge and the existi basement. The site area of the new hullding will extend to the north and into a new adjoining parcel of land to the north-east. The preliminary codesigns include communal areas, deck areas and other associated infrastructure within the building's overall footprint.

Based on the current design, the proposed development will require the removal of 0.015 hectares of native vegetation, comprising entirely patch vegetation. Two large trees within patches are proposed to be removed. Trees to be retained adjacent to the development are to be trimmed, as indicated on the architectural plans prepared by Send it Architecture (TP SET 240724[C]).

Project Management

Send it Architecture represent the project proponent and have led the design and planning phases of the project.

The construction phase of the project will be managed by personnel from C3 Construction Group Pty Ltd and they will be contactable on a 24-hour basis during the works.

Project Manager:

Sebastian Canzoneri

Director

C3 Construction Group Pty Ltd

0413 022 427 c3constructiongroup.com.au Mobile: Email:

RECEIVED

Department of Environment, Land, Water and Planning



If the Project Manager is not on site during works a Site Supervisor must be appointed.

The Project Manager or Site Supervisor must:

- Be present at a site induction.
- Ensure all personnel (including contractor/sub-contractors) are aware of the contents of SEMP.
- Be available for on-site meetings when required.
- Ensure compliance with the SEMP.

Construction Schedule

An indicative construction schedule is outlined in Table 1; these timeframes will be subject to change and dependent on obtaining relevant approvals. It is proposed to commence the proposed works in October 2025.

Table 1: Construction schedule

Stage	Date/timing
Commence works	October 2025
Cold shell works	Summer 2025/26
Fit-out – Internal works	Summer 2026/27
Complete works	May 2027
Contingency for schedule overrun	Not applicable

Construction will be halted where severe weather conditions are forecast or experienced (e.g. fire, flood, severe thunderstorm or wind warnings issued by the Bureau of Meteorology).

A site induction will be held consistent with standards outlined in the accompanying CMP prior to the commencement of the project.



RECEIVED

Department of Environment, Land, Water and Planning

26 November 2024

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

Construction Techniques/Activities

Construction of the lodge will require the permanent removal of 0.015 hectares of vegetation and two large trees.

The construction stages are to occur over Summer of 2025/26 and 2026/27.

Summer 2025/26 will involve construction of the lodge cold shell. This will involve construction of:

- Foundations
- Tilt Panel wall system (closing of the Falls Creek Road will be required during times of crane
- Apartment light weight flooring infill system
- Roof
- Glazing

Summer 2026/27 will involve the fit-out of the cold shell. This includes installation of:

Heating and cooling systems

•	Plumbing	RECEIVED
•	Electrical	Department of Environment, Land, Water
•	Hard and soft furnishings	and Planning
•	External timber cladding	26 November 2024

Construction Phases

This copied document to be made available for the sole purpose of enabling

The following recommendations itsocommentations its occurrence in the control of the contr construction, construction, and post-constructions process of the phoject must be complied with: Planning and Environment Act 1987.

Planning and pre-construction The document must not be used for any

- Ground disturbance outside of the designated project footprint is to be avoided. Allowance will be made in existing disturbed sites for all storage areas and ancillary areas.
- Protect all areas of native vegetation in and adjacent to the project footprint by inducting all personnel to the No-Go zones, protective fencing and other management actions indicated in the SEMP. Temporary exclusion fencing must be installed before work commences.
- Appropriate sediment management must be installed before work commences as shown on the CMP.
- Ensure all environmental constraints are clearly communicated to construction personnel and incorporated into the workforce induction program.

Construction

- A geotechnical inspection must be undertaken of the exposed cut slopes to confirm the ground conditions anticipated in the design. Without inspection there may be impacts to Falls Creek Road and the cut slopes may require reinstatement and remediation.
- Enforce access tracks so disturbances from plant are minimal. Access tracks will be limited to Falls Creek Road and the existing driveway in the Northeast corner of the site.
- All contractors will be inducted by the project manager prior to commencing works.
- Prevent access to No-Go zones for all construction personnel and equipment.



- Manage works to minimise discharge of sediments and other pollutants.
 - Suitable sediment control measures are provided in Construction Techniques for Sediment Pollution Control (EPA 1991) and Guideline for Environmental Management: Doing it right on subdivisions, Temporary environmental protection measures for subdivision construction sites (EPA 2004).
- Refuel vehicles and equipment, and store chemicals and other equipment on stable surfaces and not within 30 metres of a waterway or associated waterbody (e.g. a dam, drainage line).
- Provide spill kits.
- Maintain all protective fencing or markers in good repair for the duration of the works period.
- Maintain all sediment control measures in good repair and regularly inspected to ensure adequate performance for the duration of the works period.
- Monitor for weed establishment during construction and adhere to hygiene procedures for all vehicles, equipment and PPE.

Post-construction

- Sediment control measures and exclusion fencing are to be removed in a sensitive manner to avoid disturbing retained native vegetation. Follow up inspections of the retained vegetation are to occur to ensure there are no permanent disturbance impacts.
- Ensure all construction tools, temporary fencing, sediment controls, and waste are removed from site post works.

RECEIVED

Department of Environment, Land, Water and Planning

26 November 2024

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright



Environmental Risks

Each environmental risk is described below in Table 2 with relevant responses.

Table 2: Environmental risk, Diana Lodge Falls Creek project

Risk	Measures to address risk
Local erosion and sedimentation	Erosion control is important in Alpine areas. The vegetation must be stripped only where necessary during site preparation.
	Construction or earthworks should be undertaken during the dry months and are not to take place after significant rainfall events.
	Exposed batter slopes will be stabilised with vegetation or other means to prevent surface erosion.
	Maintain effective drainage across the site during construction.
	Sediment controls in the form of sediment fencing will be in place to protect areas of native vegetation and the surrounding dwellings.
	Sediment control measures will be checked and maintained after rainfall events greater than 10 mm in a 24-hour period.
maire regetation	Construction of the lodge will require the permanent removal and/or lopping to be made available removal and/or lopping the sole purpose of enabling vegetation to be removed for the sole purpose of enabling vegetation to be removed for this project is 0.015 hectares.
	art of woolangentrees case to be retained and trees to be retained anniard acentre to ithe idevelopment.
I	do Averdaniushimihise sehfeval of valuable habitat features for pullsted rauflangue best such as dense shrub and understorey layer, dense grassy patches, and large canopy trees.
ADVERTISED PLAN	All areas of vegetation/habitat nominated in the overall final design plan as 'retained' and the Tree Protection Zone (TPZ) and 15 metre protection buffers of retained vegetation where possible (and that adjoining the site) will be delineated as a No-Go zone. These zones are not to be encroached upon as development progresses. Parking and stockpile areas are to occur outside of No-Go Zones, as shown on the CMP.
	Parking will be located on Falls Creek Road, as marked in the CMP, so as to not disturb existing vegetation.
	Temporary exclusion fencing will be installed around the No-Go as marked in the CMP. They will be installed around native patch vegetation to prevent disturbance to these areas. Appropriate signage such as 'Environmental Protection Area' will be installed.
	Contractors on site are to be inducted by the project manager with the SEMP to ensure that the disturbance

RECEIVED

Department of Environment, Land, Water and Planning

footprint and No-Go zones are adhered to. Access/egress to the work areas will be via Falls Creek Road and the existing driveway in the Northeast corner of the site. No new access tracks will be created. The TPZ of the trees at the southern end of the site have been modified as per the arborist report prepared for this project (Tru Tree Care 2024). During construction, care **ADVERTISED** should be taken to avoid cutting further into the batter within the TPZs of these trees, and to avoid changing the soil PLAN levels within the TPZs. If excavation is required within the TPZ's of retained trees, it must be undertaken with root sensitive methodology to minimise the impact to tree roots. Incursions greater than 10% should be discussed with the arborist after the set out of the building footprint, and levels of excavation have been marked out. 3. Introduction of weeds and soil Prior to works commencing any machinery, equipment and PPE introduced into the Resort will be washed down to pathogens remove soil and weed seeds, using a wash down facility approved by ARV-FC. All equipment that has been previously contaminated with soil material will be washed down off-site with Phytoclean anti-fungal solution prior to works commencing. This copied document to be made available weed invasion will be for the south ough construction management and follow up its consideration and review as weed control and review as part of a planning process under the Planni All machinery, plant, Acols Sand footwear will be washed The dodgwen presite ortage soon as reasonably practicable in puracsordance with the Works in Hawkweed Sites Work Practice (Attachment 2). The project Flora and Fauna Assessment (Biosis 2024) did 4. Management of Hawkweed Hieracium species during not record any Hawkweed in the project area. Any construction Hawkweed sites outside the project area will be No-Go Zone during the construction period. Procedures as documented in Section 6 and 7 of the Works in Hawkweed Sites Work Practice (FCRM 2021) (Attachment 2) must be adhered to. All machinery, plant, tools, and footwear will be washed down onsite or as soon as reasonably practicable in accordance with the Works in Hawkweed Sites Work Practice (Attachment 2). Equipment hygiene procedures from the Work Practice include: All vehicles, machinery, equipment and footwear must be washed down after removing contaminated soil or working in a known Hawkweed site. Machinery and tools must be washed down onsite directly after removing contaminated soil or before

RECEIVED

Department of Environment, Land, Water and Planning

moving to a different location if they have been accessing a Hawkweed site.

- Areas to be washed down include all parts of machinery or tools that have come into contact with contaminated soil including machinery and vehicle tyres. All soil and vegetation must be washed from the vehicle.
- Footwear must be washed down prior to leaving a known Hawkweed site, including developed areas of the Falls Creek Resort.

Soil or plant materials will not be removed from the site.

Procedures for soil remaining onsite include:

- Clearly mark all Hawkweed plants onsite.
- Ensure that no material stockpiles, access routes, waste receptacles or equipment storage are placed on or within a 2-metre radius of marked Hawkweed site.
- Erect protective fencing to clearly mark the boundary within 2 metres of each Hawkweed Site. The fencing will form the threshold of the exclusion zone surrounding the site.
- No pedestrian machine or plant access is permitted in the exclusion zone.
- Ensure that access to the site remains open and safe for weekly monitoring by either ARV-FC or Park Victoria

This copied detailment to be made available

for the new phants weed polarites found during works, then work in its the side awill our seaind ARV-FC will be notified immediately part of a following process under the

to threatened ecological communities

ADVERTISED

PLAN

5. Destruction of threatened florage do Whilst nouthreatened fauna species were recorded on site fauna or their habitats. Impacts purduring the Flore land that na Assessment (Biosis 2024), the retained wegetation within the site may provide potential habitat for the following listed fauna species which are known to occur in the area:

- Tussock Skink Pseudemoia pagenstecheri
- Gang-gang Cockatoo Callocephalon fimbriatum
- Broad-toothed Rat Mastacomys fuscus mordicus
- Alpine Bog Skink Pseudemoia cryodroma
- Mountain Pygmy-possum *Burramys parvus*

The project has avoided impacts to several areas of habitat for listed fauna species, such as dense shrub and understorey layer, dense grassy patches, and large canopy trees. These will be delineated by temporary exclusion fencing and are not to be encroached upon as development progresses.

The following FFG Act listed flora species were recorded on the site:

Bogong Sally Eucalyptus pauciflora subsp. Hedraia (Critically Endangered).

RECEIVED

Royal Grevillea Grevillea victoriae (Endangered). Bogong Daisy-bush Olearia frostii (Endangered). Dusty Daisy-bush Olearia phlogopappa subsp. flavescens (Endangered). A protected flora permit from DEECA will be required as some of these species are proposed for removal. The remaining of these species occur in the No-Go zones which will be delineated by temporary exclusion fencing. 6. Disturbance or injury to Prior to tree removal any subject tree must be inspected by terrestrial wildlife an appropriately qualified zoologist to determine the presence of any native animals living or nesting in the tree. Should any native animals be detected they must be caught and relocated to a site deemed appropriate by the zoologist. All open trenches and footings will be filled in at the end of each day where possible. Where this is not possible open trenches or footings will be inspected by the site supervisor each morning to ensure no wildlife has been trapped. Any wildlife found within the project footprint at the start of each workday will be encouraged to exit the area or be removed by a licenced wildlife handler. DEECA Hume Region (Natural Environment Program) will be notified that day via email (humeregion planning@delwp.vic.gov.au) of This cor for the sole purpose of changing is of smilar or better quality to ADVERTISE that of the project area 10 further than 100 meters away. PLAN Plannifigniumed wildtiferiene food of the project manager will be The dommediatesty motified sadder licenced wildlife handler/carer or purpost wetishmaniah walkberconsulted. Wildlife in particular danger during construction are resident and relatively sedentary species such as reptiles and frogs. Wildlife mortality is to be avoided, however where wildlife mortality occurs DEECA Hume Region (Natural EnvironmentProgram) will be notified within three months via email (humeregion.planning@delwp.vic.gov.au) of any wildlife mortality. Wildlife Victoria – ph. 1300 094 535 7. Bushfire Project works will not take place on days of total fire ban (TFB). No fires will be lit for cooking or warmth by the contractor within or near the construction corridors. Cigarette smoking also poses a risk of bushfire ignition and is not permitted within the project area. A Bushfire Management Plan has been prepared by Crowther & Sadler for the project. Vegetation within the defendable space of the development is to be managed in accordance with this plan, prior to construction commencing.

RECEIVED

Department of Environment, Land, Water and Planning

9

This includes:

- Trees to be removed.
- Shrubs to be removed from under the canopy of trees (in accordance with the vegetation removal indicated on the CMP).
- Trees must not overhang or touch elements of the building (trimmed in as indicated on the architectural plans prepared by Send it Architecture (TP15 3FL PLAN).
- Clearance of at least 1 metre between the building and tree canopies.

8. Pollution and litter

All litter and materials introduced to the construction area will be removed on a daily basis, this includes items such as flagging tape, contractor equipment and materials packaging. Contractor equipment is to be stored at the site facility.

Machinery servicing, refueling and oil changes are not to occur on-site. Bulk fuels and oil are not to be stored on site.

Spill kits will be provided on site in case of any chemical accidents.

Landslip or other geotechnical incident.

Construction or earthworks should be undertaken during the dry months and are not to take place after significant rainfall interpretation of the significa

This copied elocument to be made avail for the sole purpose of enabling

its Maintain affective drainage across the site during part dropstauction Pagnanant, affective surface drainage of the Plannsite amust be used for any

to understand the expected substitution must be undertaken to understand the expected substitution systems and identify other potential geotechnical risks. Minimum geotechnical site investigation requirements are provided in the Geotechnical Risk Assessment prepared for this project (C3 Construction Group Pty Ltd 2024).

ADVERTISED PLAN

A geotechnical inspection must be undertaken of the exposed cut slopes during construction to confirm the ground conditions anticipated in the design. Without inspection there may be impacts to Falls Creek Road and the cut slopes may require reinstatement and remediation.

Equipment/vehicles are not to be placed close to slope crest. No stockpiling is to occur on-site. Earth works will be 'self-contained' and any necessary soil removal/stockpiling can be stored in Lower Slalom car park with the permission of ARV-FC. Ancillary facilities and parking for vehicles are indicated on the CMP.

RECEIVED
Department of Environment, Land, Water and Planning

ADVERTISED PLAN

Site Environmental Values

Diana Lodge is located along the north-western margin of the Falls Creek Village between an approximate elevation of 1530 m RL to 1538 m RL. The site has been modified to incorporate a cut bench which has steep batters above to Falls Creek Road and below to the abutting access track. The geotechnical assessment determined no obvious signs of significant instability of these batter slopes (C3 Construction Group Pty Ltd 2024). The geology of the project area is predominantly underlain by the East Kiewa Granodiorite with Cobungra Granite extending to the north and west of the property.

The surface drainage around the site was identified as being relatively poor.

Groundwater levels within the broader site area are between approximately 1.0 metres and 10 metres below ground level. The groundwater level on site has remained relatively static since 2000 and any fluctuations have reasonable correlation with rainfall patterns.

The site and surrounding area assessed has a moderate to steep slope. The area on the north side of the existing ski lodge is flat, graduating to a steep slope on the southern side, adjacent to Falls Creek Road.

The site supports patch vegetation consistent with Sub-alpine Woodland Ecological Vegetation Class (EVC) 43. This EVC has a Bioregional Conservation Status (BCS) of Least Concern within the Victorian Alps Bioregion. These patches of vegetation are in moderate condition with a native canopy and shrub layer. The ground layer is interspersed with native and introduced herb species, with predominantly introduced grass species. Eucalypts and shrub layer species in these areas offer possible foraging habitat for many arboreal and avian species.

Most of the site has been highly modified downs the development of the ski lodge. Small parties of native verification and the on the north-eastern edge and slope at the northern end of the site of

The site contains potential habitat for listed species under the *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act) and/or *Flora and Fauna Guarantee Act 1988* (FFG Act). These include:

- Broad-toothed Rat Mastacomys fuscus mordicus (Endangered, EPBC Act; Vulnerable FFG Act).
- Gang-gang Cockatoo Callocephalon fimbriatum (Endangered, EPBC Act; FFG Act).
- Alpine Bog Skink Pseudemoia cryodroma (Endangered, EPBC Act; FFG Act).
- Tussock Skink Pseudemoia pagenstecheri (Endangered, FFG Act).

The site is located near identified Mountain Pygmy-possum *Burramys parvus* habitat protected under the Environmental Significance Overlay – Schedule 2 (ESO2). The site presents no core habitat for this species, but as they are known to occur in the area they may move through the site on rare occasions. It has been considered to have a low likelihood of occurrence within the site.

The following FFG Act listed flora species were recorded on the site:

- Bogong Sally Eucalyptus pauciflora subsp. hedraia (Critically Endangered).
- Royal Grevillea Grevillea victoriae (Endangered).

RECEIVED

Department of Environment, Land, Water and Planning

- Bogong Daisy-bush Olearia frostii (Endangered).
- Dusty Daisy-bush Olearia phlogopappa subsp. flavescens (Endangered).

There are no threatened ecological communities present on the site.

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

RECEIVED
Department of Environment, Land, Water and Planning



Project Monitoring

The environmental risks associated with construction will be monitored on a regular basis, as required. The Project Manager and Site Supervisor will be responsible for undertaking a general daily assessment of positive and negative impacts during the construction program and appropriate photographic records will be kept. Specialist advice on environmental issues will be sought as required from a suitably qualified environmental professional as required during the construction period.

The Project Manager will supply an informal report to DEECA during each phase of construction. This report will take the form of an email or phone call, and cover issues such as:

- Construction progress.
- Timelines.
- Any environmental issues encountered.
- Responses implemented to address issues.
- Dated photographs of key issues and responses.

RECEIVED
Department of Environment, Land, Water and Planning

26 November 2024

The construction monitoring program for identified environmental risks is outlined in Table 3.

Table 3: Site and environmental risk monitoring, Diana Lodge Falls Creek

Risk	Monitoring response	Frequency of	Responsibility
NON	This copied document to be made		responsibility
Local erosion and sedimentation	V sual inspections of enabling stallation maintenance of stallation maintenance of sediment controls (sediment flanning and Environment Action of the document must not be used Stabilisation of exposed datterach slopes. Copyright	Daily during works and after rainfall er the eyents greater	Project Manager or Site Supervisor
Disturbance or removal of native vegetation	Visual inspection and photo record of installed temporary exclusion fencing around the No-Go Zone, and the condition of native vegetation pre- and postworks. Visual inspections of construction activities within root protection zones of retained trees to ensure root	Daily inspections and pre- and post- photographs Monthly follow up inspections for 1 year after construction completion	Project Manager and Site Supervisor



		sensitive methodology is		
		sensitive methodology is being utilised.		
		Follow up inspections of the retained vegetation to ensure no permanent disturbance impacts.		
3.	Introduction of weeds and soil pathogens	Visual inspections of machinery, equipment and PPE during work to ensure hygiene protocols are followed. Follow up visual inspections to	Daily during works and monthly for 1 year after construction completion.	Project Manager
		detect weed germination and signs of soil pathogen infection.	- Compicacin	
4.	Introduction of Hawkweed Hieracium species during construction	Visual inspections of machinery, equipment and PPE during work to ensure hygiene protocols are followed.	Daily during works and monthly for 1 year after construction	Project Manager
		Visual inspections to detect weed germination.	completion.	
		Hawkweed plants found on or near the site during inspections will be reported for mariting ement by CARVIFO be made	available	
		conjunctiont with DEE () Ase of enab	ling -as	
5.	Destruction of threatened flora or their habitats. Impacts to threatened ecological communities.	V suapinapactions of g process und vegetation itogbe removed prior Actoremoved prior Actoremoval transport be used threatened faureavarenersenteach V sual inspections of copyright installation/maintenance of sediment controls.	tonstruction.	Project Manager
6.	Disturbance or injury to terrestrial wildlife	Any open trenches will be inspected each morning to ensure no wildlife has been trapped. Visual inspections by the Project Manager / site supervisor daily during works. Any wildlife found within the project footprint at the start of each workday will be encouraged to exit the area or be removed by a licensed wildlife handler. Prior to tree removal any subject tree must be inspected.	Daily during construction. Prior to tree removal.	Project Manager or Site Supervisor
		subject tree must be inspected by an appropriately qualified zoologist to determine the		

RECEIVED
Department of Environment, Land, Water and Planning

		presence of any native animals living or nesting in the tree.		
7.	Bushfire	Visual inspections to ensure the work site remains smoke free.	As required	Site Supervisor
8.	Pollution and litter	Visual inspections of storage and machinery/equipment lay down areas.	Daily	Site Supervisor
		Visual inspections of site to ensure all litter is removed at the conclusion of every workday.		
		Ensure there are spill kits on site each day.		
9.	Landslip or other geotechnical incident.	Examine surface drainage across the site to ensure it is occurring effectively and is being diverted from cut slopes. Drainage should be kept free of detritus. Batter slopes to be examined to monitor stability.	Daily during construction.	Project Manager or Site Supervisor
			Batter slopes examined weekly during construction and after rainfall events greater than 10 mm in a 24-hour period.	

ADVERTISED PLAN

RECEIVED

Department of Environment, Land, Water and Planning

26 November 2024

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

Declaration

I agree to ensure that:

- ✓ All site and environmental protection measures outlined within the approved SEMP will be adhered to.
- ✓ All endorsed plans will be adhered to.
- ✓ All site rehabilitation and revegetation works will be undertaken in accordance with the approved SEMP.
- ✓ Prior to construction personnel commencing work, the site supervisor will ensure:
 - ✓ An appropriate site induction has been undertaken.
 - √ Equipment/Plant will be serviced off-site.
 - ✓ All equipment will be cleaned and free of vegetation, soil and seed prior to being brought on to the site.
 - ✓ Approval from the Resort Management Board will be obtained prior to any out-of-hours work occurring. Written notification will be provided to local residents when out-of-hours work is occurring.

This copied document to be made available

✓ Provision of new service connected the and the provision of new services will be undertaken in a its consideration and review as timely manner with minimal on-site and official single in the same of Planning and Environment Act 1987. services providers. The document must not be used for any

✓ Advice will be obtained from the Plane to the Advice will be obtained from the Plane to the P copyright services onsite.

Full Name: Andy Mero

Signature ADVERTISED

Date: ___25 /__11 __/ 2024

RECEIVED

Department of Environment, Land, Water and Planning

PART B

SITE CONSTRUCTION MANAGEMENT PLAN

Diana Lodge Falls Creek

One figure addressing the CMP requirements for the project is attached to the end of this document and the relevant requirements have been noted in the list below. The CMP map accompanies the SEMP and will be provided to the contractor.

The Site Construction Management Plan must include the following information and address all the **Performance Standards within Part B:**

a) Construction zone

The Site for development is Diana Alpine Lodge located at 6 Falls Creek Road, Falls Creek. The lodge occurs along the north-western margin of Falls Creek Village, on the downslope (north) side of Falls Creek Road and is bound by an access track running along its northern boundary. The site encompasses approximately 0.16 hectares of privately leased Crown land. The construction zone is indicated on the CMP.

- b) The location of:
 - neighbouring buildings (including setbacks) Neighbouring buildings and setbacks from streets are indicated on the architectural plans provided by Send it Architecture (Attachment 1).
 - surrounding street network Vehicle access provided on CMP map, existing roads and access tracks to be used

 - waterways Indicated on CMP.
 This copied document to be made available site access points– Indicated on CMP for the sole purpose of enabling the sole purpose of enabling plans
 - surface water drainage Indicated on the architectural plans provided by Send it Architecture (Attachment 1). part of a planning process under the
 - vegetation/trees The construction process under the vegetation removal are identified on the CMP. Removal of 10.015 hectares of vegetation to occur. Two large trees are to be removed and trees to be retained adjacent to the development are to be trimmed. A No-Go area is identified on the CMPuanosexclusion may breach any be installed prior to construction and copyright maintained throughout.
 - on site/off site: Native
 - to be retained and protected All vegetation outside of the construction zone to be retained - indicated on CMP.
 - to be removed or lopped Removal indicated on the CMP map.
- c) Proximity to areas such as:
 - rare or threatened species habitat Indicated on CMP map as retained vegetation and ESO2.
 - soil and geotechnical hazards Steep slopes indicated by 1:25k topography layer on CMP. See above for geotechnical hazards assessed (C3 Construction Group Pty Ltd 2024)
 - any other significant sensitive natural features Not applicable.
- Easements Not applicable. d)
- Existing service locations and protection measures Not applicable. e)
- f) Storage areas for:
 - construction vehicles Only applicable for parking and access of vehicles. Indicated on CMP
 - construction materials Site facility indicated on CMP map.
 - waste Indicated on CMP.
 - stockpiles Indicated on CMP.
- Location of any temporary site offices/lunchrooms (if applicable) Indicated on CMP as site facility. g)
- Topography/slope of the land Indicated on CMP maps, 1:25k topography layer. h)

Diana Lodge Falls Creek, September 2024

RECEIVED

Department of Environment, Land, Water and Planning

- i) Sediment control measures See CMP maps and sediment control section of SEMP.
- j) Stormwater drainage measures Indicated on the architectural plans provided by Send it Architecture (Attachment 1).
- k) Staging of works (if applicable) See Construction schedule above.
- I) Location of onsite green waste storage Indicated on CMP map.
- m) Location of onsite vehicle wash down location Vehicle hygiene hold point indicated on CMP.

 Other vehicle wash down procedures to occur in accordance with the Works in Hawkweed Sites Work Practice (Attachment 2).

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

RECEIVED
Department of Environment, Land, Water and Planning



PART B - SITE CONSTRUCTION MANAGEMENT PLAN PERFORMANCE STANDARDS

Site Induction

An induction must be undertaken by the site supervisor as required by the responsible authority.

Prior to the commencement of any building or works the site supervisor is responsible for ensuring that an appropriate induction is provided to all construction personnel in conjunction with the relevant RMB.

Construction Zone and Vehicle Access

- Prior to the commencement of any building or works, the extent of the construction zone, including
 pedestrian, vehicle and machinery access must be clearly defined both on the plan and physically on
 the site.
- All buildings and works must be confined to the defined construction zone.
- Access should be confined to designated access tracks and pathways, and as far as practical utilise
 existing disturbed areas. Access must not be over adjoining leasehold sites. Access areas, both
 vehicular and pedestrian, must be stabilised to prevent sediment loss (e.g. with crushed rock).
- If using porous materials (e.g. crushed rock) it should be contained by edging or boxing. Where suitable, porous material should be free of fines to allow for free drainage and to minimise the risk of sediment transport.
- Vehicular and machinery maintenance is not to occur on site.

ADVERTISED PLAN

Threatened Species

- The presence of rare/vulnerable/threatened species should be recognised on site and the necessary protection measures put likislappied document to be made available
- If the FFG Act is triggered neother with the DEELO Autiended with the EPBC Act is triggered, consultation with the relevant frederial Golden ment be partment is required.

copyright

Easements and existing service locations

- Contact the 'Before you Dig Australia' service (phone 1100 or web www.1100.com.au) and the relevant RMB to identify where all existing services and infrastructure are located on site.
- Contact the relevant service utility/planning authorities to determine what measures need to be implemented to best protect the asset. (For Information regarding Telstra: Telstra Network Integrity Services 1800 810 443).

Storage Areas for Building Materials and Waste Storage (on and off site)

- The storage of all equipment, waste and building materials must be contained within the areas defined on the Construction Management Plan.
- Construction areas must be kept free of litter at all times.
- Adequate and appropriate waste bins must be provided on site, with locations to be determined in conjunction with the relevant RMB. If waste bins are to be located off site, written approval from the RMB is required.
- Waste must be transported to an appropriate off-site transfer station, recycling centre or land fill, to be determined in consultation with the relevant RMB.
- Waste is to be collected when waste bins are full.

RECEIVED

Department of Environment, Land, Water and Planning

- Waste is to be reduced by selecting, in order of preference, avoidance, reduction, reuse and recycling methods. Construction should involve the reuse of materials and the recycling of waste wherever possible.
- No waste may be disposed of on site.
- Chemicals and fuels stored on site must be kept to a minimum. If stored on site, bunds must be installed to reduce the potential damage caused by spills.
- All equipment, construction materials and waste must be removed from the site as part of site cleanup works.
- Preparation of a Waste Management Plan in conjunction with the relevant RMB is encouraged to help achieve compliance with the relevant performance standards.
- No fire is to be lit on site without RMB approval.

Sediment Control Measures

- Sediment run-off controls and drainage around all construction areas must be established prior to commencement of any building or works.
- Sediment traps must be designed, installed and maintained to maximise the volume of sediment trapped from the site during construction.
- A mulch of fibre matting, shredded plant material from the site or certified weed free sterile straw, preferably from a pasture fescue crop, must be maintained on exposed areas until adequate plant cover is produced.
- Grading, excavation and construction must not proceed during periods of heavy rainfall.
- Sediment control measures must have a size and capacity to withstand the flow of a one in fiveyearstorm event.
- All sediment control measures must be maintained during construction and inspected prior to (and after) rain events to ensure they are functioning properly.
- Topsoil must be kept separate from sub-soil when stockpiling soil and covered with an appropriate fabric to minimise loss and sedificille purpose of enabling All loads of soil being taken officile for disparain his be covered.
- Drainage is to be returned to previously existing flow parts, except where specified by a separate drainage report drainage report.
- drainage report.

 Planning and Environment Act 1987.

 All stockpiles of soil, send feetiliser cement or other fine doose material must be placed in locations away from drainage lines, roadside criainels and culverts unless adequately protected from erosion by diversion drains, burids or similar works. All stockpiles must be covered.

Stormwater Drainage Measures

- Any water to be pumped from the site should be filtered before release to ensure that no sediment or weed seeds enter the stormwater system. Energy dissipation measures also need to be in place to guard against potential scouring.
- Natural drainage patterns must not be altered post construction, except through an approved drainage
- Cut-off or intercept drains must be established during construction to redirect stormwater away from cleared areas and slopes to stable (vegetated) areas.
- Stormwater collected by impervious surfaces during construction must be drained via sediment traps to the road drainage system where possible.
- Drip line drainage, including energy dissipation measures, must be installed under eaves to minimise erosion caused by raindrop action and show shedding.

Management of Pests and Animals

- All construction vehicles and equipment must be cleared of soil and organic matter to remove seeds prior to arriving on site to prevent the introduction and/or spread of weeds and pathogens.
- Site inspections must be conducted by the site supervisor during and after construction to identify weed species requiring control.
- Building work that uses transported gravel and soil must be monitored to prevent the introduction of exotic species.
- No animals (including dogs) are permitted on site without the prior written consent of the relevant RMB.



Management of Hawkweed (Hieracium Species) (Falls Creek Only)

All external works within the Falls Creek Alpine Resort must be assessed for the presence of Hawkweed in conjunction with the RMB's Natural Resource Manager. A Works Practice, in accordance with the Works in Hawkweed Sites Procedures, must be provided as part of the SEMP.

Contact the Natural Resource Manager, Falls Creek Resort Management for a copy of the Hawkweed Sites Procedures.

Hieracium plants, parts of plants and soil containing seed must not be removed from the construction site(s) without a current permit issued under *the Catchment and Land Protection Act 1994* by the Department of Primary Industries (DPI). Failure to obtain a permit may result in legal action.

Hieracium sightings must be reported to DPI on telephone 136 186. For information regarding hawkweeds and their identification contact DPI on 136 186 or go to:

http://www.dpi.vic.gov.au/DPI/nrenfa.nsf/LinkView/7157B82C7ECBF5CCCA2575BE0024551C2B72296A5108C4FFCA25734F0009F96F/\$file/hawkweed.pdf

Further Guidance:

Department of Sustainability and Environment

http://www.dse.vic.gov.au/dse/index.htm

Guidelines for Minimising Soil Erosion and Sedimentation from Construction Sites in Victoria, compiled under the guidance of the Land Disturbance Working Party; by R.J. Garvin, M.R. Knight, T.J. Richmond

Water Sensitive Urban Design Guidelines for Alpine Environments, Dec 2005

EPA's publication 275 'Construction Techniques for Sediment and Pollution Control', available online: www.epa.vic.gov.au, link – Publications and Library



RECEIVED

Department of Environment, Land, Water and Planning

26 November 2024

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

PART C SITE REHABILITATION PLAN

This section outlines the steps that will be taken to stabilise and rehabilitate the project area during and after construction. A description of the rehabilitation process is outlined below.

Type of soil stabilisation to be used on disturbed areas

Locations for planting and garden beds are indicated on the Architectural plans prepared by Send it Architecture (Attachment 1).

Indigenous species of local provenance will be used for revegetation purposes.

The interval between clearing, soil stabilisation and replanting will be kept to a minimum.

Areas of exposed soil will be stabilised progressively as works are completed, and adequate stabilisation will be maintained until plant cover is established.

Location of on-site replanting (if applicable), indicating the species and number to be used and approximate area (in square metres) of ground cover species

Location of on-site replanting is indicated Architectural plans prepared by Send it Architecture (Attachment 1).

Schedule of works to undertake:

Soil stabilization

Further Guidance:

Daily during construction with one property management. This copied document to be made available

Maintenance and extent of monitoring and follow-up works on site

The works area will be monitored monitored to the first 12 months after commissioning (unless under snow).

Planning and Environment Act 1987.

The document must not be used for any

Department of Sustainability and Envir BHFROSE which may breach any

copyright http://www.dse.vic.gov.au/dse/index.htm

The Australian Alps Rehabilitation Manual, available online:

http://www.australianalps.environment.gov.au/publications/research-reports/rehabilitation.html

Rehabilitation Guidelines for the Resort Areas of Kosciuszko National Park August 2008, available online: http://www.environment.nsw.gov.au/parkmanagement/knp_resortrehab.htm (*This is a NSW publication, but it has valuable information that can be applied to the Victorian alpine areas)


Contact the relevant RMB for indigenous plant suppliers and advice.

Note: Site rehabilitation is separate to any native vegetation offset requirements for native vegetation removal authorised by the planning permit.

ADVERTISED PLAN

RECEIVED

Department of Environment, Land, Water and Planning




ATTACHMENT 1: Architectural Designs prepared by Send it Architecture (2024)


This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.


The document must not be used for any purpose which may breach any copyright


RECEIVED
Department of Environment, Land, Water and Planning































This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987. The document must not be used for any purpose which may breach any copyright RECEIVED Department of Environment, Land, Water and Planning 26 November 2024 **ADVERTISED PLAN** THE HUB (BEYOND) PROPOSED DIANA LODGE BUILDING (BEYOND) MYRTLEFORD SKI CLUB FALLS CREEK COUNTRY CLUB (BEYOND) PROPOSED - STREET SECTION FALLS CREEK RD TP03 1 : 250 ISSUES GENERAL NOTES 6 FALLS CREEK RD Verify all
dimensions and
report any
discrepancies to
the Architect
prior to the
commencement of
work on site.
Read only figured
dimensions — DO
NOT SCALE FROM
DRAWINGS. NMBW SENDIT.ARCHI) ISSUED FOR TOWN PLANNING for CANZONERI FAMILY NMBW Architecture Studio NMBW Pty Ltd ACN No. 079 825 488 2 / 70 Kerr Street Fitzroy Victoria 3065 Tel: +61 3 9090 7880 Email: nmbw@nmbw.com.au Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi TP08 SITE SECTIONS PROJECT No: DATE: SCALE: 23 24.07.2024 1 : 250@A1







ISSUED FOR TOWN PLANNING

SENDIT.ARCHI

Verify all
dimensions and
report any
the Architect
prior to the
commencement of
work on side.
Read only figured
dimensions — DO
NOT SCALE FROM
DRAWINGS.

SENDIT.ARCHI


Verify all
dimensions and
report any
the Architectran Oldrigor you dee
prior to the
commencement of
prior to the
commencement of
Department of Environment, Land, Water
and Planning
26 November 2024


PRECEIVED
Department of Environment, Land, Water
and Planning
26 November 2024


TP11 PROJECT No:
DATE:
24.07.2024
DRAWINGS.


DDO2-A1 SUMMARY


DDO2-A1 SUMMARY
























RECEIVED
Department of Environment, Land, Water and Planning **26 November 2024**

ADVERTISED PLAN



SS34 1 : 100

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987. The document must not be used for any purpose which may breach any copyright


ISSUES GENERAL NOTES Verify all dimensions and report any discrepancies to ISSUED FOR TOWN PLANNING A TOWN PLANNING RFI the Architect
prior to the
commencement of
work on site.
Read only figured
dimensions — DO
NOT SCALE FROM
DRAWINGS.


NMBW SENDIT.ARCHI) NMBW Architecture Studio
NMBW Pty Ltd ACN No. 079 825 488
2 / 70 Kerr Street
Fitzroy Victoria 3065
Tel: +61 3 9090 7880
Email: nmbw@nmbw.com.au Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi TP21

for CANZONERI FAMILY

6 FALLS CREEK RD

SECTIONS 23 20.11.2024 1 : 100@A1 PROJECT No: DATE: SCALE:





ADVERTISED PLAN STREET SETBACK BOUNDARY SETBACK THE HUB (BEYOND) MYRTLEFORD SKI CLUB (BEYOND) R00F - RL:1545.530 <u>3FL - RL:1541.030</u> 2FL (STREET) - RL:1538.030 Apt.05 Balcony 12 m² FALLS CREEK RD 1FL (U) _ RL:1535.065 1FL - RL:1534.730 **Circ** 69 a² RED HATCH DENOTES APPROX. 13000 EXTENT OF EARTHWORKS 23670

PROPERTY BOUNDARY

RECEIVED
Department of Environment, Land, Water and Planning

26 November 2024

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

ISSUES

ISSUED FOR TOWN PLANNING

ISSUED FOR TOWN PLANNING

TOWN PLANNING RFI

24.07.2024

20.11.2024

GENERAL NOTES

Verify all dimensions and report any discrepancies to the Architect prior to the commencement of work on site.
Read only figured dimensions — DO NOT SCALE FROM DRAWINGS.

D SECTION D

SS34 1 : 100

NMBW SENDIT.ARCHI

for CANZONERI FAMILY

6 FALLS CREEK RD

NMBW Architecture Studio
NMBW Pty Ltd ACN No. 079 825 488
2 / 70 Kerr Street
Fitzroy Victoria 3065
Tel: +61 3 9090 7880
Email: nmbw@nmbw.com.au

23 20.11.2024 1 : 100@A1

Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi

SECTIONS



VERTICAL CLADDING Recycled Wood & Plastic (Modwood or similar) Colour: Black Bean (or similar)



GLASS


ST-01

CLEAR GLAZING Double Glazing to Insulated Areas (in accordance with AS 1288)



STONE WALL


STONE WALL Hornfels Rock Mawsons Quarry (or similar)



METAL CLADDING 01

METAL WALL CLADDING Longline 305 (or similar profile) Colour: Monument Matt (or similar)

MC-01



METAL DECK 01

METAL ROOF DECKING Longline 305 (or similar profile) Colour: Monument Matt (or similar)

MD-01



BALUSTRADE 01

METAL BALUSTRADES Hot Dip Galvanised

BA-01




STRUCTURAL TIMBER PURLINS w/ GALVANISED FLAT SHEET FLASHINGS Australian Class 1 Hardwood - 65x295 Spotted Gum (or similar) Note: all external purlins flashed in galvanised flat sheet

TEXTURED INSULATED CONCRETE PANELS

Timber Board Off-Form Pattern (Vertical Joints)



THERMALLY BROKEN ALUMINIUM WINDOW FRAMES FT-01 (Double Glazed Unit) Timber Internal, Aluminium External Colour: Bronze Anodised Finish (or similar)




GABION WALL Hornfels Rock Mawsons Quarry (or similar)



FLAT ALUMINIUM SHEET (SOLID CORE) WINDOW SHUTTERS + HOODS Colour: Bronze Anodised Finish (or similar)

ADVERTISED

PLAN



METAL GRATING, EXTERNAL STAIRS AND CROSSINGS Hot Dip Galvanised, Webforge (or similar)

PERMEABLE PAVING

PERMEABLE STONE PAVING Glenrowan Granite Stone (or similar)

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987. The document must not be used for any purpose which may breach any copyright

RECEIVED Department of Environment, Land, Water and Planning **26 November 2024**

ISSUES ISSUED FOR TOWN PLANNING

GENERAL NOTES Verify all dimensions and report any discrepancies to the Architect prior to the ST-01 Stone Wall commencement of ST-02 Gabion Wall work on site. Read only figured dimensions — DO NOT SCALE FROM DRAWINGS.

LEGEND CO-01 Precast Concrete STR-TM Structural Timber TC-01 Timber Cladding

Glass FT-01 Facade Type 01 ST-01 Stone Wall

MC-01 Metal Cladding 01 MC-02 Metal Flat Sheet MD-01 Metal Deck 01 BA-01 Balustrade 01 MG-01 Metal Grating PAV-01 Permeable Paving WH Window (+Door) Hood NMBW NMBW Architecture Studio
NMBW Pty Ltd ACN No. 079 825 488
2 / 70 Kerr Street
Fitzroy Victoria 3065
Tel: +61 3 9090 7880
Email: nmbw@nmbw.com.au

SCALE:

TP25

PROJECT No: DATE:

Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi

23

@A1

24.07.2024

SENDIT.ARCHI)

for CANZONERI FAMILY

6 FALLS CREEK RD

PROPOSED MATERIALS



VIEW FROM FALLS CREEK RD LOOKING NORTHEAST




VIEW FROM FALLS CREEK RD LOOKING SOUTHWEST


RECEIVED
Department of Environment, Land, Water and Planning **26 November 2024**



VIEW FROM FALLS CREEK RD LOOKING NORTHWEST THROUGH ENTRY



VIEW FROM 'THE HUB' LOOKING EAST TOWARDS FALLS CREEK RD (BEYOND)



ISSUES

GENERAL NOTES Verify all
dimensions and
report any
discrepancies to
the Architect
prior to the
commencement of
work on site.
Read only figured
dimensions — DO
NOT SCALE FROM
DRAWINGS.

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

	NMBW Architecture Studio NMBW Pty Ltd ACN No. 079 825 488 2 / 70 Kerr Street Fitzroy Victoria 3065 Tel: +61 3 9090 7880 Email: nmbw@nmbw.com.au		SENDIT.ARCHI	6 FALLS CREEK RD
			Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi	for CANZONERI FAMILY
	TP26	PROJECT No: DATE: SCALE:	23 20.11.2024 @A1	EX./DEMO - 3D VIEWS



VIEW FROM FALLS CREEK RD LOOKING NORTHEAST



VIEW FROM FALLS CREEK RD LOOKING SOUTHWEST

RECEIVED
Department of Environment, Land, Water and Planning **26 November 2024**



VIEW FROM FALLS CREEK RD LOOKING NORTHWEST THROUGH ENTRY



VIEW FROM 'THE HUB' LOOKING EAST TOWARDS FALLS CREEK RD (BEYOND)





GENERAL NOTES Verify all
dimensions and
report any
discrepancies to
the Architect
prior to the
commencement of
work on site.
Read only figured
dimensions — DO
NOT SCALE FROM
DRAWINGS.

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987. The document must not be used for any purpose which may breach any copyright

NMBW Architecture Studio
NMBW Pty Ltd ACN No. 079 825 488
2 / 70 Kerr Street
Fitzroy Victoria 3065
Tel: +61 3 9090 7880
Email: nmbw@nmbw.com.au

PROJECT No: DATE:

SCALE:

Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi

23 20.11.2024 @A1

for CANZONERI FAMILY

6 FALLS CREEK RD

3D VIEWS





VIEW FROM FALLS CREEK RD LOOKING NORTHWEST THROUGH 'THE HUB' AND DIANA LODGE



VIEW BELOW NEW ENTRY PLATFORM (FALLS CREEK RD) LOOKING SOUTHWEST TOWARD GABION WALL LANDSCAPING



VIEW FROM 'ADJACENT PARCEL' ACCEESS PATH LOOKING SOUTHWEST (SUMMER ACCESS)




VIEW FROM COUNTRY CLUB LOOKING SOUTH




6 FALLS CREEK RD




VIEW FROM THE CHOPHOUSE FFL (1546.98) LOOKING NORTHWEST OVER THE EXISTING DIANA LODGE BUILDING



VIEW FROM THE CHOPHOUSE FFL (1546.98) LOOKING NORTHWEST OVER THE PROPOSED DIANA LODGE BUILDING



VIEW FROM 'GULLY' CHAIRLIFT LOOKING SOUTHEAST TOWARD THE EXISTING DIANA LODGE BUILDING



VIEW FROM 'GULLY' CHAIRLIFT LOOKING SOUTHEAST TOWARD THE PROPOSED DIANA LODGE BUILDING

ISSUED FOR TOWN PLANNING TOWN PLANNING RFI

ISSUES

GENERAL NOTES Verify all dimensions and report any discrepancies to the Architect prior to the commencement of work on site.
Read only figured dimensions — DO NOT SCALE FROM DRAWINGS.


is copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987. The document must not be used for any purpose which may breach any copyright

6 FALLS CREEK RD NMBW SENDIT.ARCHI) for CANZONERI FAMILY NMBW Architecture Studio NMBW Pty Ltd ACN No. 079 825 488 2 / 70 Kerr Street Fitzroy Victoria 3065 Tel: +61 3 9090 7880 Email: nmbw@nmbw.com.au 3D VIEWS

23 20.11.2024 @A1

PROJECT No: DATE:

SCALE:



TP17 1 : 100

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright


ALPINE RESORTS PLANNING SCHEME

CLAUSE 58 - APARTMENT DEVELOPMENTS STANDARD D18 - ACCESSIBILITY TABLE D7 - BATHROOM DESIGN 'DESIGN OPTION B' STANDARD D20 - PRIVATE OPEN SPACE TABLE D8 - BALCONY SIZE 'ANY OTHER ORIENTATION' PROPOSED BALCONY / PORCH AREA STANDARD D26 - FUNCTIONAL LAYOUT TABLE D11 - BEDROOM DIMENSIONS TABLE D12 - LIVING AREA DIMENSIONS STANDARD D27 - ROOM DEPTH ———— MAX. 9m STANDARD D29 - NATURAL VENTILATION ---- MIN. 5m, MAX. 18m CLAUSE 52.06 - CAR PARKING PART 9, DESIGN STANDARD 2 - CAR PARKING SPACES PARALLEL PARKING SPACE

RECEIVED
Department of Environment, Land, Water and Planning


26 November 2024


ISSUES GENERAL NOTES 6 FALLS CREEK RD NMBW SENDIT.ARCHI Verify all dimensions and 24.07.2024 report any ISSUED FOR TOWN PLANNING for CANZONERI FAMILY discrepancies to NMBW Architecture Studio
NMBW Pty Ltd ACN No. 079 825 488
2 / 70 Kerr Street
Fitzroy Victoria 3065
Tel: +61 3 9090 7880
Email: nmbw@nmbw.com.au Sendit.Archi ABN 82 641 365 618 PO Box 424 Mount Beauty Victoria 3699 Tel: +61409 544 004 Email: andy@sendit.archi the Architect prior to the commencement of work on site. TP30 COMPLIANCE DIAGRAMS Read only figured PROJECT No: DATE: 23 dimensions — DO 24.07.2024 NOT SCALE FROM SCALE: 1 : 100@A1 \ DRAWINGS.



RECEIVED
Department of Environment, Land, Water and Planning
26 November 2024

ALPINE RESORTS PLANNING SCHEME





1 2FL (STREET) - COMPLIANCE DIAGRAM
TP17 1: 100

ISSUES

- ISSUED FOR TOWN PLANNING

24.07.2024

CENERAL NOTES

Verify all dimensions and report any discrepancies to the Architect prior to the commencement of work on site.

Read only figured dimensions — DO NOT SCALE FROM DRAWINGS.






SENDIT.ARCHI)

for CANZONERI FAMILY

6 FALLS CREEK RD

TP31 PROJECT No: 23
DATE: 24.07.2024
SCALE: 1:100@A1

COMPLIANCE DIAGRAMS



PLAN

TP32

PROJECT No: DATE:

SCALE:

24.07.2024

1 : 50@A1

APARTMENT TYP. PLAN

GFL/1FL/2FL/3FL


the Architect

work on site.

prior to the commencement of

Read only figured dimensions — DO NOT SCALE FROM DRAWINGS.

APARTMENT TYPE C (2 BDR) x 1



GENERAL NOTES

the Architect
prior to the
commencement of
work on site.
Read only figured
dimensions — DO
NOT SCALE FROM
DRAWINGS.

Verify all dimensions and report any discrepancies to


ISSUES

ISSUED FOR TOWN PLANNING

This copied document to be made available
for the sole purpose of enabling
its consideration and review as
part of a planning process under the
Planning and Environment Act 1987.
The document must not be used for any
purpose which may breach any
copyright

ADVERTISED PLAN

RECEIVED
Department of Environment, Land, Water and Planning
26 November 2024



ATTACHMENT 2:

Falls Creek Alpine Resort Work Practice - Works in Hawkweed Sites

This copied document to be made available for the sole purpose of enabling its consideration and review as part of a planning process under the Planning and Environment Act 1987.

The document must not be used for any purpose which may breach any copyright

RECEIVED

Department of Environment, Land, Water and Planning

26 November 2024



RECEIVED Department of Environment, Land, Water and Planning

26 November 2024

Falls Creek Alpine Resort Management Board ('the Board')

1. Scope

This work practice applies to any individual, group of individuals, contractors, sub-contractors, organisations or businesses carrying out works within the Falls Creek Alpine Resort.

Definitions 2.

Falls Creek Alpine Resort - the area defined as Falls Creek Alpine Resort under the Alpine Resorts Act 1983. Falls Creek Resort Management - as defined under the Alpine Resorts (Management) Act 1997.

Hawkweed - refers to the two known species of hawkweed occurring in Falls Creek Alpine Resort, Pilosella aurantiacum (orange hawkweed) and Pilosella piloselloides (king-devil hawkweed) and any other species of hawkweed that may be found within the Resort.

Hawkweed site - refers to any previous hawkweed records identified on Parks Victoria's database, recent known records not yet included in this database, or physical plants.

Works that impacts on a hawkweed site - work that will disturb or remove soil or vegetation found within 2m of a hawkweed site.

Topsoil - Soil in the top 30cm of the soil profile

Introduction

3.

The Resort - the area defined as Falls Creek Alpine Resort.
This copied document to be made available Works - refers to any action that will in เกตละ อุปาลุพริษาสาราชาวิทา its consideration and review as part of a planning process under the

ADVERTISED PIAN

Hawkweeds are perennial herbs from the instance in the instanc recently changed from the genus Hibradion tochlosella, ind wheves ddienacium is still referred to in the legislation. Hawkweed can spread quickly and haphapessyerie he many observe he many observer in the many o values in both New Zealand and North America. Combe with re genus is prohibited entry into Australia by the Australian Quarantine Inspection Service (AQIS), and the genus is listed as a State Prohibited Weed in Victoria.

Three species of hawkweed are known to exist in the Australian Alps, orange hawkweed (P. aurantiacum), king devil hawkweed (P. piloselloides) and mouse-ear hawkweed (P. officinarum). To date, only orange and king devil hawkweed have been found within Falls Creek Resort. The ability to produce large amounts of seed, combined with stoloniferous growth results in rapid vegetative spread and dispersal via wind and animals. As known populations are relatively small it is possible that if appropriate resources are allocated Hawkweeds can be eradicated from the Victorian Alps not too far into the future. Early detection and treatment are essential to achieving this goal of eradication.

All three species are managed under the Falls Creek Hawkweed Eradication Project, which is a partnership between Parks Victoria, the Victorian Department of Jobs, Precincts and Regions and the Falls Creek Resort Management Board.

4. **Purpose**

This work practice outlines the appropriate management of known hawkweed sites during development or disturbance within the Falls Creek Alpine Resort. The purpose of this work practice is to ensure that the spread of hawkweeds via translocation of contaminated soil, machinery, or the disturbance of living plants or dormant seeds is nullified during developments or works.



Works in Hawkweed Sites Next Review: January 2023 Approval: December 2021 Page 1/4

RECEIVED Department of Environment, Land, Water and Planning

26 November 2024

5. Responsibilities

Records of hawkweed sites within the Falls Creek Alpine Resort will be added to the Parks Victoria database. Information on all new sites and alterations to existing sites should be communicated directly to FCRM Land Management who will then contact the Hawkweed control manager at the Parks Victoria Mt. Beauty office.

Identification of new sites at any time is the responsibility of everyone living, working or visiting the resort.

Procedures/Practice Guidelines

All works that disturb soil within Falls Creek Alpine Resort must be authorised by the Director Economic Development and Land Management, Falls Creek Resort Management prior to the commencement of works. Falls Creek Resort is effectively a contaminated area for hawkweed. All outside works within the Resort must be assessed for the presence of hawkweed and any soil disturbance within the Resort will be treated as assumed contaminated soil. The method of disturbance and movement of soil must be approved by the Director Economic Development and Land Management prior to works commencing. Hawkweed sites need to be identified during the planning and application phase of projects that require permit applications to be submitted to the Department Environment, Land, Water and Planning (DELWP). Information on hawkweed sites and how this works practice applies can be obtained by contacting Falls Creek Resort Management.

All works that occur within the Resort must include this Work Practice in Site Environmental Management Plans (SEMP's) that are submitted to DFI WP or if not required under the planning scheme to be discussed with an FCRM representative. Those works that will occur in an area that contains a Hawkweed site must further describe how the works a leave to the works area. The protocols to be followed will depend on the type afor the stole prities or the stole prities of the stole prities and the stole prities afor the stole prities and the stole prities are the stole prities and the stole prities are the stole prities afor the stole prities afor the stole prities are the stole prities afor the stole prities Works in Hawkweed Sites Work Practice project works administrating by an FCRM representative. All staff working on site must be inducted by the transfer of byta FCRM representative.

Planning and Environment Act 1987.

If a new Hawkweed plant is found buriling works then works a united are anneeds to cease and the FCRM land management team notified immediatelphophowhigh may breach any copyright

When undertaking works in the Resort the following procedures must be followed:

- 6.1 For works where a Hawkweed site is present but not directly disturbing the known hawkweed site (i.e., no soil disturbance within 2m of a hawkweed site):
 - Retain any Hawkweed site markings and avoid disturbance to these areas
 - Enable maintained access to the Hawkweed site for regular monitoring. Ensure the hawkweed site is not to be covered by materials/ equipment etc.
- 6.2 For soil disturbance and removal from anywhere within the Resort: Where soil is to be moved to an alternate location
 - Area of soil to be removed and location must be approved by a FCRM representative prior to the works commencing
 - Remove soil using either machinery or hand tools and place in transport vehicle. There must be no incidental spreading of soil on the site during removal. When possible, lay out plastic sheeting or a similar impervious material on the bed of the transport vehicle.
 - Cover the soil on the transport vehicle with plastic or a similar impervious material to ensure no soil is lost during transportation.



RECEIVED Department of Environment, Land, Water and Planning

26 November 2024

- Return the transport vehicle to the worksite and follow the equipment hygiene procedure.
- Wash down the plastic or covering material as per the equipment hygiene procedure.
- For large projects that excavate deep into the subsoil, the risk of contaminated Hawkweed soil
 will be considered as part of the SEMP with individual case-by-case details to be specified
 regarding the washing down, the staging of soil material and the movement of soil to locations
 outside of the Resort. Topsoil is to be treated as the highest priority for minimising weed
 spread.
- If soil is moved off mountain the receiver of the soil should be notified that the soil has come from a Hawkweed contaminated area. After soil is emptied the truck should be washed down following the hygiene procedure below.
- If soil is proposed for use in another location within the Resort, then the risk of Hawkweed spread will be assessed by FCRM and the movement pathway logged by FCRM's Environment Officer.

6.3 For soil disturbance and removal from anywhere within the Resort: Where soil will remain on site

- Ensure PV have clearly marked any known hawkweed plants onsite. Ensure that no material stockpiles, access routes, waste receptacles or equipment storage are placed on or within a two (2) metre radius of a marked hawkweed silede available
- for the sole purpose of enabling

 Maintain excavated/ disturbed topsoil on site and ensure it is marked and can be accessed by Hawkweed eradication staff, or maintain excavated/ disturbed topsoil on site and bury to a depth of at least 30 cm.

 Planning and Environment Act 1987.
- Ensure that access to the site remains open and safe for monitoring by either FCRM or PV staff.

 Copyright

7. Equipment Hygiene

- All vehicles, machinery, equipment and footwear must be washed down with water after working with contaminated soil or working in a known hawkweed site.
- Machinery and tools must be washed down onsite or as soon as reasonably practicable (in some instances FCRM crews may select to transport covered equipment to the triple interceptor washdown bay at the FCRM workshop) immediately after working with contaminated soil or before moving to a different location if they have been accessing a Hawkweed site. Areas to be washed down include all parts of machinery or tools that have come into contact with contaminated soil including machinery and vehicle tyres. The area of washdown should be bunded to prevent seed spread due to water runoff, suitable bunding may include silt bags or silt fencing. All soil and vegetation must be washed from the vehicle.
- Footwear must be washed down prior to leaving a known hawkweed site. Hawkweed sites are marked with orange flags and/or flagging tape.
- Trucks that have transported soil off the mountain should wash down their vehicle at an appropriate washdown bay after emptying loads of soil.

8. Reporting

All works that impact on hawkweed sites must be reported to Parks Victoria and the database updated accordingly.



Works in Hawkweed Sites Approval: December 2021
Next Review: January 2023 Page 3/4

9. Monitoring

Sites that have had soil removed during construction will remain on the hawkweed database and will be continued to be monitored as in accordance with the weekly annual monitoring program.

10. Other references and related documents

State of Victoria. 2019. Hawkweed. www.agriculture.vic.gov.au

11. Regular review of this Work Practice

The Board will review this Work Practice where required, to keep up-to-date with changes to laws, government policy, etc.

Authorisations and Document Parameters

Document Ref No & Title:	LM WP 6.03 Works in Hawkeed Sites			
Document File Path:	https://fcrm.sharepoint.com/sites/intranet/Shared Documents/Work Practices/Working Drafts/DEDLM/Enviro/LM WP 6.03 Works in Hawkeed Sites.docx			
Author:	DEDLM	Owner (Title):	DEDLM	
Contributors:	EDLM / IMR	Authorised By:	CEO	
First Adopted:	December 2021	Status: Draft/FINAL	DRAFT	
Last Amended:	These mper delocument to be ma		January 2023	
Last Amendment approved by:	for the sole purpose of en its consideration and rev	iew oc	CEO	
Revision No:	part of a planning process	Replaces: under the		
Amendment summary:	NAMAKAGAGIBEnvironment	Act 1987.		
	The document must not be used purpose which may breat copyright			

RECEIVED
Department of Environment, Land, Water and Planning

26 November 2024

ADVERTISED PLAN

